

title	Submittal Checklist and Roadmap — Cottages at Arcade Springs
date	2026-09-03
address	4535, 4537, 4539 & 4541 Arcade Rd SW, Lilburn, GA 30047 — Land Lot 123, 6th District, Gwinnett County (PINs R6123 033 / 015 / 014 / 162)
status	DRAFT — owner-prepared roadmap; costs and lead times are planning allowances to be replaced by quotes; items marked NEEDS PROFESSIONAL are DRAFT until sealed
generator	SUPERSEDED — tools/roadmap.py wrote the 2026-08-29 v1 of this file and has not been maintained since. It still asserts 43 lots and 4.56 du/ac and aborts, and if that assert were removed it would overwrite this document with the v1 text (no items 20–25, renderings/ described as empty). Do NOT run it. This file is maintained by hand against data/layout.json, data/plans.json and data/dev-summary-derived.json; the checkers that police it are listed at item 26.

10 — Submittal Checklist and Roadmap

Application: R-1 → R-2 (Medium-Density Residential), Lilburn Zoning Ordinance 2023-603 §402, for **41 one-story detached cottage homes** (55+ HOPA, voluntary condition) on **9.44 ac deeded** (9.577 ac by GIS; the RLS survey governs) — **4.34 du/ac** on the deeded acreage (4.28 du/ac on the GIS acreage), against the R-2 maximum of 8. **Lot count, corrected 2026-09-03:** the site-plan generator was re-run against the defect list in audit-2026-09-03/site-geometry.md and **the yield fell from 43 lots to 41** — one lot fell inside a stream buffer once every lot was screened against all three digitised reaches (the slot at u 1,230–1,280 on the south-west side is now a 5,000-SF stream-setback open-space tract), and one more was given up to enlarge the detention basins, which had been sized on 4.4 disturbed acres when the real figure is 7.54. Every number in this document is read from the corrected data. **Governing lists:** City of Lilburn 2026 Application Instructions — Rezoning/SUP/CIC, items (1)–(11) (data/application-instructions-2026.txt); Lilburn Zoning Ordinance 2023-603 §1003-4 items 1–6, §1003-6 notice, §1003-10 withdrawal, §1003-11 refiling bar (data/ordinance-excerpts.md). **Numbers:** data/layout.json and data/plans.json, recomputed by tools/dev_summary_calcs.py → data/dev-summary-derived.json and by tools/hoa_budget.py → data/hoa-budget-derived.json; external facts re-verified 2026-09-03 in audit-2026-09-03/external-facts.md. **Sheet numbers are those of the register in tools/transmittal.py SHEETS and no others** — verify/check_sheet_refs.py fails on any number not in it. Local coordinates **u** (along the strip from the Arcade Rd R/W corner, N 28°43' W) and **v** (across, + toward the NE line) are those of FACTS.md §1.

How to read the status column. READY DRAFT = the package contains a complete owner-prepared draft; NEEDS PROFESSIONAL = a licensed Georgia RLS / PE / architect / attorney must produce or seal it before filing; NEEDS SIGNATURE = the content is drafted and only signatures and notarization remain; TO BUILD = the item is identified and not yet produced; VERIFY = a fact or a decision outside the package data must be settled first. Cost and lead-time ranges are the planning allowances supplied with the 2026-08-29 roadmap brief (survey \$8–18k / 3–6 weeks; MCP seal \$8–25k; TIS \$6–15k; attorney \$7.5–25k; renderings \$3–15k); **none is a quote — VERIFY each with a written proposal.**

1. Checklist — the 11 Instruction items, the §1003-4 items, and the practical extras

#	Item (s ource)	What it is	What THIS package provides (file)	Who must p roduce / seal	Status	Est. cost	Lead time
1	Applicat ion Form (Instr. item 1; §1003- 4.2)	The 7-page city form (DocumentCenter/View/193): applicant, owners, property, proposed development, attachments list; typed or black ink	docs/01-application-fo rm-data.md — every field with its entry and basis (case RZ-2026-__ left blank)	Owner (applica nt) tran scribes; attorne y reviews the two- status rider (owner of 033/ 015 + contract purchas er of 01 4/162)	READY DRAFT — owner-status rider VERIFY (executed contract for 014/162). The form offers three status boxes — Owner's Agent / Property Owner / Contract Purchaser	\$0	1 day to transcri be

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
2	Application Fee (Instr. item 2; §1003-4.1)	Non-refundable fee, check payable to City of Lilburn. Rezoning, 5.0–9.9 ac = \$1,250 under both the superseded FY2025-2026 schedule and the FY2026-2027 Fee Schedule adopted by Resolution No. 2026-08 on 2026-08-31 , which is the operative authority (§1003-4.1: fee "as established by resolution of the City Council")	Amount, tier, authority and payee stated in docs/01-application-form-data.md	Owner	READY DRAFT — the adopted FY26-27 schedule is days old and not yet posted on the city site; confirm the amount at the counter on filing day (question P8 in §3)	\$1,250	At filing
3	Standards Governing Exercise of the Zoning Power (Instr. item 3; §1003-7 criteria A–F)	The form's six rezoning criteria; two lines each on the form, answers attached	docs/04-standards-governing-zoning-power.md — criteria (A)–(F), 290–300 words each (tools/check_docs.py verifies the count)	Owner; attorney review recommended (the form cites the 2011 Resolution and § 1003-8 — legacy citations, noted in the document)	READY DRAFT	in attorney allowance	Done; 1 wk attorney review
4	Conflict of Interest Form (Instr. item 4; O.C.G.A. §36-67A-3)	Campaign-contribution / gift disclosure (\$250+ to any Lilburn official in the prior 2 years) and certification; due within 10 days of filing (10/05 if filed 09/25; 11/09 if filed 10/30)	docs/07-conflict-of-interest-and-certifications.md §§1–2 (content; declarations left to the signer). The roster is confirmed: Mayor Johnny Crist; Council Christina van Maanen (P1), Scott Batterton (P2), Michael Hart (P3), Emil Powella (P4); Planning Commission James Hampton (Chair), Beanie Danos (Vice Chair), Peter Sirbu, Michael Delashmit, Kenneth Stephenson	Owner/applicant signs; attorney co-signs if representing (§36-67A-1(1)) makes the attorney an "applicant")	NEEDS SIGNATURE — the contribution history is a fact only the signer can declare	\$0	Same day as filing
5	Notarized Signatures (Instr. item 5; §1003-4.2)	Applicant certification + property-owner certification for each owner of record: Awad (033, 015); Mendez and Roblero de Leon (014, 162) — "an attachment, if multiple owners"	docs/07-conflict-of-interest-and-certifications.md §§3–6 (who signs for which parcel; signing schedule; cooperation covenant)	Owners + applicant before a Georgia notary; attorney prepares the consent or contract	NEEDS SIGNATURE — hard acceptance gate : without the 014/162 owners' signatures or written consent the application is not filed by an owner, agent or consenting contract purchaser (§1003-2) and the Director may refuse to process it (§1003-3.2)	notary nominal (VERIFY)	1 sitting; schedule the Mendez / Roblero signing in week 3

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
6	Letter of Intent (Instr. item 6; §1003-4.5)	Describes the request and its justification; must state whether any buffer reduction is requested ; lists voluntary conditions	docs/03-letter-of-intent.md — states the one buffer reduction requested (the southwest entrance curb return, where the 20-ft buffer is reduced by 2'-0" to a residual 18'-0" over a plan area of 0.1 SF — data/layout.json metric s.sw_curb_return_buffer_encroachment_ft/_sf), and reproduces the 18 voluntary conditions verbatim from data/voluntary-conditions.md	Owner signs; a attorney reviews the conditions and the HOPA language	READY DRAFT — attorney review; phone / e-mail / contract-status brackets VERIFY. Voluntary condition 4 was conformed to 18'-0" on 2026-09-03; check that §5's buffer-reduction paragraph states the same 18'-0" and the same 0.1-SF area — a letter and a drawing that disagree on the residual width is the document-versus-drawing contradiction the completeness audit called a filing defect	in attorney allowance	1 wk review
7	Legal Description (Instr. item 7; §1003-4.3)	Typed metes-and-bounds description of only the property to be rezoned	docs/05-legal-description-DRAFT.md — GIS-fabric metes and bounds with per-segment bearings and distances (tools/legal.py, verify/legal-output.md); marked DRAFT	Georgia RLS — the sealed survey description replaces the draft	NEEDS PROFESSIONAL	in survey allowance	3–6 wks (with item 9)
8	Site Plan (Instr. item 8; §1003-4.6)	"Include one (1) full size copy drawn to scale and email a pdf electronic file to returner@cityoflilburn.com" — property lines, streets and R/W, buffers, setbacks, buildings, driveways, parking, lots, floodplain, adjoining zoning and owners, existing and proposed topography, landscaping, drainage	Sheet C-2.0 drawings/mcp-sheet.svg / .png (Master Concept Plan, ARCH D 36 × 24 in at 1" = 60'), mcp-web.svg, mcp-front.png, mcp-rear.png; Sheet C-1.0 drawings/existing-conditions.svg / .png; full-size PDF at submission/C-2-0_master-concept-plan_36x24.pdf; data in data/layout.json (41 lots , travelled way 1,754 ft , common open space 141,089 SF = 3.24 ac = 33.8 % of the GIS area / 34.3 % of the deeded area in eight tracts, impervious 184,148 SF = 44.1 % of the GIS area / 44.8 % of the deeded area , ponds 33,129 / 44,734 cf at 6-ft depth = 77,863 cf against a 75,410-cf screening requirement on 7.54 disturbed acres)	Georgia PE (civil) re-draws on the RLS base and seals; landscape architect for the planting and buffer plan (may follow at §1106 site & design review — VERIFY)	NEEDS PROFESSIONAL — the concept plan has been re-issued (turnarounds at stations 594.5 / 1,164.5 / 1,744.5 ft, 6-ft pond basins, real house footprints, entrance curb returns drawn, all three stream reaches screened); existing topography is USGS 3DEP and approximate. Nine C-series sheets in the register are still unissued: C-0.0, C-2.1, C-2.2, C-2.3, C-2.4, C-3.0, C-4.0, C-6.0, C-7.0 and C-8.0	\$8,000 –25,000	2–4 wks after the survey
8a	Reductions of the site plan	The 2026 Instructions require one full-size copy and a PDF by e-mail — they do not require five 8.5" × 11" reductions; that requirement comes from the older application form	11 × 17 reductions and a 3-panel 8.5" × 11" key-plan series (a straight 36 × 24 → 8.5 × 11 shrink is ≈ 1" = 204' and illegible)	Owner	TO BUILD — bring five reductions as a courtesy, but do not represent them as an Instructions requirement	printing nominal	1 day

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
9	Boundary Survey (Instr. item 9; §1003-4.4)	Survey plat sealed by a registered land surveyor; may be combined with the site plan if the plan carries the survey information. §1003-4.4 lets the Director accept a Tax Assessor map "where no survey is available" — do not rely on it	None — data/site-parcels-2240.json holds the GIS rings the RLS can start from; drawings/existing-conditions.svg shows what the survey must confirm	Georgia RLS (boundary, acreage, the 234.7–246.4-ft width at every lot row, sewer inverts, stream top of bank, Arcade Rd sight distance)	NEEDS PROFESSIONAL — the width decides the 50' × 100' lot section against the 50' × 82' fallback, and the margin is now 0.1 ft : 100 + 35.9 (minimum lane tract) + 100 = 235.9 ft against a 236.0-ft strip at the first lot row	\$8,000–18,000	3–6 wks — the critical-path item
10	List of Adjoining Property Owners (Instr. item 10; §1003-6.3 mailing)	Names and mailing addresses of all adjoining owners from the Tax Assessor; the City mails hearing letters to them	docs/06-adjoining-property-owners.md — 31 privately owned tax parcels plus the Gwinnett County Arcade Rd right-of-way = 32 notice recipients (tools/adjoiners.py, verify/adjoiners-output.md)	Owner — re-run the extract on the filing date	READY DRAFT — re-pull at filing. Ask the Director to reconcile the County digest against the City tax records §1003-6.3 names, so no notice is defective	\$0	1 hour
11	Architectural Renderings and Elevations (Instr. item 11)	An elevation or rendering of each side of each structure visible from the street , to scale or in proper perspective, with colours and materials of all structures and roofing and the location and size of wall signs	Complete in the package: drawings/plan-a-elev.svg/.png (Sheet A-2.1 , Plan A, four elevations at 3/16" = 1'-0"), drawings/plan-b-elev.svg/.png (Sheet A-2.2 , Plan B), drawings/plan-colors.svg/.png (Sheet A-2.3 , three colour schemes and the material schedule), drawings/amenity-sheet.svg/.png (Sheet A-3.0 , clubhouse, mail kiosk and monument entry sign — plans, elevations and details); floor-plan sheets A-1.1 / A-1.2 and typical-lot sheets A-4.0 / A-4.1 ; twelve illustrative perspectives in renderings/ (R-01 ... R-12) with renderings/PROMPTS.md; and the item-11 narrative at docs/09-architectural-character-elevations-and-renderings.md, which states that no wall signs are proposed on any structure	Architect reviews and seals	READY DRAFT — every structure the applicant proposes now has scaled elevations of every visible side; see item 11a for what is left	\$3,000–15,000 (the architect's scope is now review and seal rather than origination — VERIFY)	2–4 wks

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
11a	Clubhouse, mail kiosk and entry-sign elevations	Item (11) applies to every structure the applicant plans to erect. The 2,400-SF (60'-0" × 40'-0") clubhouse is the building most visible from Arcade Rd, and the monument sign is the "sign" the instruction names	BUILT. drawings/amenity-sheet.svg (Sheet A-3.0 , ARCH C 24 × 18): clubhouse floor plan, roof plan and four elevations (2,400 SF under roof = 2,000 SF enclosed + a 400-SF covered porch; plate 10'-0" + 0'-10" heel; 40'-0" span at 6:12 → ridge 20'-10" above the finished floor / 21'-6" above finished grade , under the 24'-0" of condition 3; 114.8 ft from the Arcade Rd R/W; occupant load 71, three exits); mail kiosk 16'-0" × 10'-0", 4:12 hip, ridge 11'-7" above grade, 3 CBUs = 48 compartments + 6 parcel lockers, with the checklist \$4.r weather-protection note; monument sign with its area computation — whole face 8'-0" × 3'-9" = 30.0 SF against the 32-SF voluntary limit, overall height 3'-9" against the 6'-0" limit, 19.0 ft from the R/W, and the 390-ft departure sight triangle drawn with the sign 20.1 ft clear of the nearer sight line and wholly outside it	Owner-produced at concept level; architect seals	ISSUED — no longer blocking. Three items remain, none of them an elevation: the sheet still prints "A-3" rather than A-3.0 in its title block, still cross-refers to "Sheet C-1" for the site plan (the register makes that C-2.0 / C-2.3), and still carries a note reading "the 43 dwellings are sprinklered under NFPA 13D". Correct tools/amenity.py and regenerate	in the architect allowance	Done
12	Development Summary (voluntary; § 1003-4.6 "other information as reasonably required by the Director")	Site data report in the §736 order so staff sees the same content as in 2025	docs/02-development-summary.md (tools/dev_summary_calcs.py → data/dev-summary-derived.json)	Owner; PE confirms the engineering figures	READY DRAFT — the calculator was re-run 2026-09-03 against the 41-lot layout; verify/check_dev_summary.py tests the document against the data	\$0	Done
13	Technical memorandum (voluntary — support for §1003-7(4) "burden some use of streets, utilities, schools")	Traffic, sewer gravity and route, water, stormwater, fire, schools, environmental screen	docs/08-technical-memoranda.md memos A–G	Georgia PE supervised A–E; GCPS and GA EPD correspondence superseede F–G	READY DRAFT (feasibility screens only)	in PE allowance	With item 8

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
14	Voluntary zoning conditions (§1003-4.5 "special conditions voluntarily made")	18 conditions: 1 age restriction (HOPA, 33 of 41 units), 2 maximum 47 units, 3 height, 4 buffers including the single reduction requested , 5 fire sprinklers (voluntary offer), 6 single access, 7 no Arcade Rd driveways, 8 architectural standards, 9 stream buffer, 10 HOA maintenance, 11 lighting, 12 construction hours, 13 tree survey, 14 entry sign, 15 phasing, 16 sanitary sewer (gravity only), 17 traffic impact study and access management, 18 sidewalks and transit	data/voluntary-conditions.md, reproduced verbatim in docs/03 §11 and docs/02 §9	Owner offers; attorney reviews enforceability (the HOPA covenant is recorded before the first permit)	READY DRAFT — attorney review. Conformed to the 41-lot layout on 2026-09-03: condition 1 now reads "at least 33 of the 41 units" ($0.80 \times 41 = 32.8$, and 24 CFR §100.305(g) rounds the fraction in), leaving a cushion of 8; condition 2 "41 shown"; condition 4 the residual buffer of 18'-0" , a 2.0-ft reduction affecting 0.1 SF; condition 5 "at 41 units"; condition 8 the settled sheet register (A-1.1, A-1.2, A-2.1, A-2.2, A-2.3, A-3.0, A-4.0, A-4.1); condition 9 the new unlotted stream-setback tract at u 1,230–1,280; condition 15 the u ≈ 980-ft phase line with 24 lots in Phase 1 and 17 in Phase 2 , and the removal of the existing 4535 Arcade Rd dwelling, which stands on the lane alignment about 1,200 ft back. Condition 3's ridge figures (17'-10" Plan A, 19'-0" Plan B above the finished floor; 18'-6" and 19'-8" above grade) match the issued sheets — an earlier version of this row said the sheets drew 19'-4"; they do not. 19'-4" is what data/plans.json still prints, and that file is what needs conforming (docs/09 §5.3 item G-1)	in attorney allowance	1 wk
15	Sewer capacity certification (practical extra; Gwinnett DWR form Rev. 07/2023; condition 16)	DWR's written confirmation that the receiving system can accept 10,670 gpd average daily flow ($41 \times 250 \text{ gpd} = 10,250 \text{ gpd} + 420 \text{ gpd}$ for the 2,400-SF clubhouse, per the <i>DWR Wastewater Flow Estimation Guidelines</i> Rev. 10/2022; peak $\times 4.0 = 42,680 \text{ gpd} = 29.6 \text{ gpm}$; Phase 1 6,420 gpd, Phase 2 4,250 gpd). Phase 1 by gravity to the on-site manhole (invert 927.13 at u ≈ 272, v ≈ -224 per GIS); Phase 2 by the ≈ 178-ft off-site gravity tie to the Legends at Parkview main (invert 919.58)	docs/08-technical-memoranda.md Memo B; docs/02-development-summary.md §5.2	Georgi a PE signs and seals the request; submit to DWR Capacity Certification @GwinnettCounty.com	NEEDS PROFESSIONAL — file on the form's " Pre-Rezoning " request type; inverts are GIS attributes until surveyed	no fee stated on the form (VERIFY with DWR)	10 business days minimum, plus 20 more if analysis or flow monitoring is required
16	DOT access coordination (practical extra; condition 17)	Gwinnett DOT (Arcade Rd is county-maintained): entrance in the SW third of the frontage (v = -190), separation 251.2 ft along the Arcade Rd centerline (250.7 ft chord) from the Arcadia PI centerline against the 244-ft minimum of Gwinnett UDO §900-40.5 Table 900.3; 390-ft intersection sight distance (§900-40.4 Table 900.2), drawn on Sheet A-3.0 for the entry sign; one driveway per 400 ft of frontage (§900-40.5(C)) → one; left-turn-lane warrant 75 lots (GCDOT <i>Criteria and Guidelines for Left Turn Lanes</i> , 6/20/2007, Table 1) → not warranted at 41	docs/08 Memo A; docs/02 §6.2; docs/11-site-content-brief.md	Georgi a PE requests the pre-application determination; RLS measures sight distance	VERIFY — written DOT determination on the study level and the turn lane; the driveway permit is an LDP-stage item	\$0 now (the study is priced at item 20)	2–3 wks for a written response (VERIFY)

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
17	School letter (practical extra; §1003-7(4))	GCPS planning's projection of students (the July 2025 letter projected +57 for 104 condominiums); a HOPA 55+ community generates 0	docs/08 Memo F; docs/02 §7; 2025 letter status/rz-2025-01/4817_school-impact-analysis.pdf	City requests from GCPS after filing; owner asks the Director at pre-application to request it early	VERIFY — who requests it and when; the HOPA covenant's minor-occupancy clause (attorney)	\$0 expected (VERIFY)	2–4 wks after the City's request (VERIFY)
18	Community record (practical extra; supports §1003-7(1) and the hearing)	Evidence that neighbours were informed: public site updated from the 2025 MU concept to this proposal, comment-board log, neighbour-meeting notices and sign-in sheets for King David Manor / Legends at Parkview / Nantucket, sign photographs, tear sheets	docs/03-letter-of-intent.md (commitment to meet before the PC hearing); public/cottages.html (unlisted concept study); §2.2 below (notice audit)	Owner	VERIFY — the public-site update is not yet made; public/cottages/submission/ is a stale mirror and must be rebuilt before it can serve as the record	printing and postage nominal	Weeks 5–8
19	Concurrent variance (§1005) — fallback only	Lot-depth variance to 82 ft if staff requires the 20-ft buffer in a separate tract instead of the §313(1) easement-in-lot basis (criteria §1005-3.2 a–g: exceptional narrowness). Needs a third, shallower house plan — the buildable depth on an 82-ft lot is 41'-0" and neither Plan A (51'-10") nor Plan B (57'-6") fits. Sheet C-2.4 in the register is the fallback layout exhibit and is not yet drawn	Not drafted — the design basis avoids it (Q2 below)	Owner/attorney	VERIFY at pre-application — draft only if staff rejects the §313(1) reading	\$500 ZBA hearing fee (+\$25 each additional variance on the same property), FY26-27 schedule	Same cycle as the rezoning if staff allows

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
20	Level 1 Traffic Impact Study (Gwinnett DOT Traffic Impact Study Guidelines, 2023; condition 17) — NEW, and required	The Guidelines state "A TIS must be submitted concurrently with all zoning applications and land disturbance development," and exempt only "single-family detached and townhome residential development consisting of no more than seven lots or units. " At 41 lots the project is not exempt. At 0–20 projected peak-hour trips — the ITE 11th ed. LUC 251 band at 41 units is 10.7–16.0 PM peak trips, 12.3 at the FACTS rate , and 152–177 daily — the level is Level 1 (document-only) : location description, existing and proposed land use, trip generation, access-management review, adjacent access spacing upstream and downstream, intersection sight distance, connectivity and circulation, functional classification, posted speed and future identified projects. Operations analysis, turn-lane warrants and signal warrants begin at Level 2 and are not required	docs/08 Memo A already contains every Level 1 element; it must be re-issued as a standalone, PE-signed deliverable	Georgia PE / traffic engineer	TO BUILD — file with the application	\$6,000 –\$15,000 (the roadmap brief's TIS allowance; a document-only Level 1 study should price at the bottom of that range — VERIFY with a written proposal)	3–5 wks — start in week 1
20a	New 24-hour traffic counts on Arcadio Rd	The same Guidelines require counts "less than two years old" from GCDOT or GDOT and, failing that, that "the developer shall be responsible for obtaining new, 24-hour counts, from an approved contractor, as directed by GCDOT." The package's count is GDOT station 135-6689, 2017 — nine years old and ineligible	Nothing — the 14,800 AADT figure in every document is the 2017 count and must be labelled as such until replaced	GCDOT-approved count contractor	TO BUILD — precedes the Level 1 study	not in package data — VERIFY with a quote	schedule in week 1; fieldwork is short but the queue is not (VERIFY)
21	Cover sheet and sheet index	The Site Development Plan Review Checklist §1.e.1 is the house standard staff reads: project name and use, address / District / Land Lot / PINs in the title block, owner and 24-hour contact, every professional's name and contact, sheet index , site location map, zoning and use data block, and a blank "ZONING CASE NO. RZ-2026-____" line	docs/00-transmittal-and-index.md performs the transmittal function; there is no cover sheet on the drawing set	Owner drafts; PE seals with the set	TO BUILD	\$0	1 day

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
22	Existing Conditions sheet	§1003-4.6 asks for "existing roads and streams, flood plains, existing and proposed buildings and structures ... areas of existing vegetation" — elements the concept plan carries only as text	drawings/existing-conditions.svg / .png — boundary and the four interior parcel lines, 2-ft contours, both existing houses and their accessory structures drawn in place with the "to be removed" note, the tree line, the stream with its 25 / 50 / 75-ft lines, the existing 8-in sewer and 20-ft easement with GIS inverts, the water main and hydrant, the Arcade Rd R/W, adjoining parcels with PIN, owner and zoning, and the FEMA note. Only 4541 Arcade Rd stands near the frontage (footprint centred about u 203, v -174); 4535 Arcade Rd sits about 1,200 ft back, at about (u 1,202, v -114), on the ridge and directly on the proposed lane alignment — a Phase-2 demolition standing on the lane, not a frontage structure (FACTS.md §2, corrected 2026-09-03)	Owner-prepared; RLS seals the survey version	ISSUED as Sheet C-1.0 and bound at submission/sheets/C-1-0_existing-conditions.pdf. Two corrections remain: the SVG title block still reads C-0 and its cross-reference still calls the master concept plan C-1 — under the settled register those are C-1.0 and C-2.0 . Correct tools/existing_conditions.py and regenerate	\$0 (in the survey allowance when sealed)	Done
23	docs/09 — Architectural Character, Elevations and Renderings	The item-11 narrative binding the sheets together: every proposed structure × which sides are street-visible × the sheet that shows them; the colour and material schedule; the roof-material statement; the sign schedule (one monument sign, drawn at 30.0 SF and 3'-9" against voluntary limits of 32 SF and 6'-0"; no wall signs)	docs/09-architectural-character-elevations-and-renderings.md	Owner; architect confirms	READY DRAFT — re-issued 2026-09-03 at 41 lots: §1.1 now records the sheet register as settled, §2.3 and §2.4 record the clubhouse, mail kiosk and monument sign as issued on A-3.0 , §4.2 re-cuts the colour-scheme distribution for 41 lots (14 / 14 / 13, largest 34.1 % against the 40 % cap), and §7.3 lists all twelve perspectives as generated	\$0	Done
24	docs/13 — HOA, HOPA and covenant outline	The recorded declaration is the enforcement mechanism for voluntary conditions 1, 4, 5, 9, 10 and 16, and the City will ask for it: the HOPA age-verification programme (≥ 80 % of occupied units, i.e. 33 of 41 under 24 CFR §100.305(a) with the fractional-unit rule of §100.305(g), leaving a cushion of 8, with published policies, biennial verification and the 24 CFR §100.306(b) marketing-language bar); the buffer/conservation easement language that makes the §313(1) reading work; lane and stormwater maintenance; the sprinkler-maintenance covenant; and a line-item 41-lot HOA budget in place of the "\$200–\$350/month" range	docs/13-hoa-hopa-and-covenant-outline.md, with every budget quantity computed by tools/hoa_budget.py from data/layout.json and data/plans.json into data/hoa-budget-derived.json and verify/hoa-budget-output.md. The published figure is \$352 per Lot per month at full build-out (41 Lots), \$173,374 per year; \$449 per month if Phase 2 is not built. The 43 → 41 correction raised the dues \$14 a month, because the budget fell only 0.5 % while the number of Lots paying it fell 4.7 % (docs/13 §8.4)	Owner drafted; attorney reviews	READY DRAFT — attorney review	in attorney allowance	Done

#	Item (source)	What it is	What THIS package provides (file)	Who must produce / seal	Status	Est. cost	Lead time
25	PDF binder	Instruction item (8) requires a PDF by e-mail, and the counter copy is easier to review bound and bookmarked	submission/RZ-2026_cottages-at-arcado-springs.pdf (the whole submittal in Instruction-item order), submission/C-2-0_master-concept-plan_36x24.pdf (full size, for the e-mail), and submission/sheets/ + submission/docs/ (per-sheet and per-document PDFs), built by tools/binder.py	Owner	READY DRAFT — rebuild after every document or sheet change. tools/binder.py ORDER already uses the settled register and now includes A-3-0 ; the eight sheets currently bound are A-1-1, A-1-2, A-2-1, A-2-2, A-2-3, A-3-0, C-1-0 and C-2-0. Two gaps: the binder order omits A-4.0 / A-4.1 (the typical-lot sheets, which are issued), and the numbers printed inside amenity-sheet.svg and existing-conditions.svg still disagree with their file names (items 11a and 22)	\$0	Minutes to rebuild
26	Package self-checks (practical extra; not filed)	Four scripts test the documents against the data rather than against numbers frozen into the scripts. They are the answer to the failure that tabled RZ-2025-01: a document and a drawing that disagree	verify/check_sheet_refs.py — pulls every "Sheet X-N.N" reference out of every file in docs/ and tests it against the register in tools/transmittal.py SHEETS and against the files actually in drawings/; fails on any number the register has never heard of, and on any citation of an unissued sheet that the sentence does not flag as unissued. verify/check_dev_summary.py — tests docs/02 against data/layout.json and data/dev-summary-derived.json (about thirty numbers), plus the FACTS.md §6 house rules (the disclaimer block and marker, the ban on the certainty verb, no pre-2024 IFC edition). tools/check_docs.py — the same house rules for docs/03 and docs/04, plus the criteria word counts and the verbatim condition text. tools/hoa_budget.py — recomputes the whole HOA budget from the layout and fails if docs/13 does not carry the totals it computes	Owner runs all four before every rebuild of the binder	ONE FAILING, as of 2026-09-03. tools/hoa_budget.py PASS (41 lots; docs/13 carries every total it computes). tools/check_docs.py PASS (docs/03 and docs/04; criteria at 290–298 words; layout 41 lots, 4.34 du/ac). verify/check_dev_summary.py PASS (31 data-driven values in docs/02 against data/layout.json and data/dev-summary-derived.json). verify/check_sheet_refs.py FAIL — it resolves 109 references and rejects five, all in docs/03 §§3, 4, 5 and the attachment list, which cite C-6.0, C-2.3 (twice), C-2.4 and C-8.0 as though those sheets were in hand. They are in the register and are not drawn, so each sentence must either say so (the phrasing the script accepts, and the phrasing docs/02 and the voluntary conditions already use) or the sheet must be built before filing. docs/00, docs/02, docs/09, docs/10 and docs/13 contribute no failures. Re-run all four and record the result at the go/no-go	\$0	Seconds

Package files not on the city's list but part of the record: FACTS.md (basis of everything), docs/11-site-context-brief.md, docs/12-outline-specifications.md, the 2026-09-03 audits in audit-2026-09-03/, verify/ outputs and tools/ generators. Nothing in this package is sealed; every drawing and description carries the DRAFT label the house rules require.

2. Filing calendar and legal-notice audit

2.1 Two cycles — printed schedule only; both must be re-confirmed

The dates below are the Planning Commission Hearing Schedule printed in the 2026 Application Instructions. As of 2026-09-03 the city's public-meetings calendar publishes only **September 2026** (Council 9/14, ZBA 9/23, PC 9/24); **no October, November or December 2026 Planning Commission or Council meeting has been calendared**, and the schedule itself carries the footnote **"*Dates subject to change — special called meetings are common to avoid conflicts with national holidays." Confirm every date below with the Planning Director before relying on it.**

Milestone	Cycle A (target)	Cycle B (fallback)	Rule
Pre-application conference with the Planning Director (Reid Turner, 770-279-3715, reidturner@cityoflilburn.com)	by Fri 09/18/2026 — request it the week of 08/31	by Fri 10/23/2026	Instructions p. 1: "one week prior to submittal is highly recommended"
Filing deadline (340 Main St; fee \$1,250; one full-size site plan + the PDF by e-mail)	Fri 09/25/2026	Fri 10/30/2026	Instructions p. 2 schedule
Conflict-of-interest disclosure due	Mon 10/05/2026	Mon 11/09/2026	O.C.G.A. §36-67A-3(B): within 10 days of filing
Legal ad out (Gwinnett Daily Post, the official legal organ)	Tue 09/29/2026	Tue 11/03/2026	§1003-6.1: 15–45 days before each hearing; Instructions: ≥ 15 days before PC, ≥ 30 before Council
Letters mailed and sign posted	Wed 10/07/2026	Wed 11/11/2026	§1003-6.2/.3: sign and letters 15–45 days before the hearing
Planning Commission public hearing (7:30 PM, 340 Main St; work session 7:00 PM)	Thu 10/22/2026 — not yet calendared, confirm	Thu 11/26/2026 — Thanksgiving Day; the schedule flags it "subject to change"; not yet calendared, and the replacement date is UNRESOLVED	4th Thursday
City Council public hearing (7:30 PM; work session 6:30 PM)	Mon 11/09/2026 — not yet calendared, confirm	Mon 12/14/2026 — not yet calendared, confirm	2nd Monday
Last day to withdraw	before the Council legal ad (the 09/29 ad covers both hearings — effectively before 09/29)	before 11/03	§1003-10: no withdrawal once the Council hearing is advertised; no fee refund once scheduled
Day counts (computed)	ad → PC 23 days ; ad → Council 41 days ; sign and letters → PC 15 days (the bare minimum)	ad → PC 23; ad → Council 41; sign and letters → PC 15 days (bare minimum)	all inside the 15–45-day window — but a one-day slip of the sign or the letters makes the PC notice defective

Where the work stands on Thursday 2026-09-03 — week 1, day 4. The twelve-week path in §5.2 counts week 1 from Monday 08/31, so the go/no-go is fifteen days away. Done: the concept plan re-issued at 41 lots with all three stream reaches screened and the basins re-sized on 7.54 disturbed acres; Sheets C-1.0, C-2.0, A-1.1, A-1.2, A-2.1, A-2.2, A-2.3, A-3.0, A-4.0 and A-4.1 issued (ten of the register's twenty-one); all twelve perspectives generated; docs/00, docs/09 and docs/13 written; the PDF binder rebuilt; the four checkers in place. **Not yet started, and all four are on the critical path:** the RLS survey has not been ordered, the attorney has not been engaged, the pre-application conference has not been booked, and the 24-hour traffic counts have not been scheduled. The survey's 3–6-week clock has therefore not begun, which is what decides Cycle A against Cycle B.

Which cycle? Cycle A is reachable only if the RLS delivers the sealed survey and legal description within about 3½ weeks of a week-1 order (08/31 → ≈ 09/24), the 014/162 owner consent is executed by then, and the Level 1 study and the clubhouse/sign sheet are done. **Go/no-go on Fri 09/18/2026** — add "elevation set complete (including item 11a)", "Level 1 TIS delivered" and "PDF binder rebuilt" to its criteria. If any is missing, do not file on the Director's §1003-4.4 discretion; move to Cycle B (10/30). Cycle B's own risk is that its PC hearing falls on Thanksgiving Day and the replacement date is not yet published — **ask the City Clerk for the Oct–Dec calendar before choosing.**

A note on timing that cuts against waiting. The 2026 Comprehensive Plan Amendment was transmitted to DCA by Council action on 2026-07-13, the Regional Commission's 40-day report window closed on or about 2026-08-23, and adoption can be calendared for **2026-09-14, 2026-10-12 or 2026-11-09**. Its Suburban-Low policy "Do not further extend sewer in this area" is therefore likely to be adopted law by either cycle's Council hearing. Two of the five Planning Commissioners — Beanie Danos and Kenneth Stephenson — sat on the Amendment's steering committee. Phase 1 extends no sewer at all; that is the point to lead with, and voluntary condition 16 binds it.

2.2 Legal-notice audit — why and how

RZ-2025-01 was **tabled on 2025-08-28** because of "a clerical error in the legal advertisement for the public hearing via the Gwinnett Daily Post advertisement and on-site sign advertisement" (PC minutes, [status/rz-2025-01/2025-08-28_PC-minutes-item4709.pdf](#)); it was never heard. The City drafts and places the notice (§1003-6), but the applicant bears the delay, so audit every notice element before and after it runs:

Step	When (Cycle A)	What to check / keep	Rule
N1. Ask the Director for the draft ad text before it goes to the Gwinnett Daily Post	09/25–09/28	Time, place and purpose; property location (all four addresses: 4535, 4537, 4539, 4541 Arcado Rd SW; PINs R6123 033/015/014/162; Land Lot 123, 6th District); acreage 9.44; present zoning R-1 and proposed zoning R-2 ; both hearing dates and times; case number	\$1003-6.1 lists these elements for applicant-initiated cases
N2. Confirm publication and buy two tear sheets ; obtain the publisher's affidavit copy from the City	09/29	Date of issue, page, wording identical to N1; file under verify/notice/	Instructions p. 2 item 5 (the Gwinnett Daily Post is the official legal organ)
N3. Count days from the publication date to each hearing	09/29	PC: 23 (must be 15–45); Council: 41 (must be ≥ 30 and ≤ 45)	\$1003-6.1; Instructions
N4. Photograph the sign the day it is posted, date-stamped, showing the sign text and the Arcado Rd frontage; re-photograph weekly and after storms	10/07, then weekly to 11/09	Sign text: case number, both hearing dates and times, place; posted "in a conspicuous location on the property or in the public right-of-way along frontage"; replace immediately if damaged and re-photograph	\$1003-6.2: 15–45 days before the hearing
N5. Count days from posting to the PC hearing	10/07	15 days — the minimum; if the sign goes up on 10/08 or later, tell the Director the same day (the remedy is to re-notice for the next cycle, not to hold a defective hearing)	\$1003-6.2
N6. Verify the mailing list against docs/06 -adjoining-property-owners.md (32 recipients) and ask for a copy of the mailed letter and the mailing date	10/07	Letters go to the owner of record and all abutting owners at the tax-record address, ≥ 15 days before PC. \$1003-6.3 says "as shown by City tax records"; our list is the County digest, as Instruction item 10 directs — ask the Director to reconcile the two	\$1003-6.3(a)–(b)
N7. Check the agenda posting for the PC and Council meetings and that the case appears under the right number, address and zoning	10/15, 11/02	Screenshot the agenda with the URL and date	Instructions p. 2 items 4 and 6
N8. Attend both hearings in person (or by counsel)	10/22, 11/09	"The applicant must be represented" at both	Instructions p. 2
N9. Keep the whole record (N1–N8) in one folder and give the attorney a copy before each hearing	continuous	If the notice is defective and the City tables the case, no refiling bar applies (tabling is not a denial under \$1003-11), but the cycle is lost	\$1003-10, \$1003-11

For Cycle B substitute: ad 11/03 (PC 23 days, Council 41 days), sign and letters 11/11 (15 days to PC), hearings 11/26 (subject to change) and 12/14.

3. Pre-application agenda — Reid Turner, Planning Director (one week before filing)

Bring: drawings/mcp-sheet.png (C-2.0), drawings/existing-conditions.png (C-1.0), Sheets A-2.1 / A-2.2 / A-2.3 / A-3.0, docs/02-development-summary.md §§1–4, data/voluntary-conditions.md, the 2025 PC minutes. Record the answers in verify/preapp-notes.md and update FACTS.md the same day.

#	Question (precise)	Why it matters / what we propose	If the answer is unfavourable
Q1	Table 4.1 (R-2) lists the buffer abutting R-1 as 0 ft for "detached single-family dwellings" and 20 ft for "all other allowed dwelling types." Does staff read a fee-simple detached cottage home on a 50' × 100' lot as a detached single-family dwelling (0 ft) or as another dwelling type (20 ft)?	We design to the 20-ft buffer and offer it as condition 4 either way; the reading decides whether the buffer is a requirement or a voluntary offer	None — the plan already provides 20 ft
Q2	§313(1): "Buffer requirements ... supersede these minimum required yards." May the 20-ft buffer coincide with the 20-ft rear yard of each perimeter lot , held in a recorded buffer/conservation easement in favour of the HOA and the City? Our arithmetic is 100 + 35.9 + 100 = 235.9 ft against a 236.0-ft strip width at the first lot row — a 0.1-ft (1-1/4-in) margin, tighter than the 0.5 ft this document reported at 43 lots because the corrected lane tract is 35.9 ft at its narrowest, not 35.4. Note that §313(1) speaks of buffers "established by this article," and Article 3 sets no buffer widths; §318 imports the district buffers by reference	This single reading carries the 50' × 100' lot module and therefore the whole lot yield	Lots become 50' × 82' (4,100 SF > 3,000) with a concurrent \$1005 variance on the 100-ft lot depth and a third, shallower house plan — ask whether the variance can run in the same cycle (ZBA fee \$500)
Q3	Open space — asked and answered; confirm only. Development Regulations §5.9 is "Recreation Areas," and it applies to single-family detached subdivisions of 50 acres or more . At 9.44 acres it is not triggered, so our 33.8 % of common open space (34.3 % of the deeded acreage) is voluntary. Please confirm, and tell us who "the Department" and "the Board of Commissioners" are in §5.9's county-derived text when the case is a city case	Closes an item the package previously carried as unresolved; the 141,089 SF of common tracts in eight named HOA tracts is then an affirmative selling point, not a compliance question	None expected

#	Question (precise)	Why it matters / what we propose	If the answer is unfavourable
Q4	Private lane standard. For an "approved private street" under §319, is the accepted section a 35.9–46.1-ft tract with 22-ft pavement, a 2-ft strip and a 5-ft sidewalk (both sides beyond $u = 530$ ft, where the strip first gives the southwest half-section its full $11 + 2 + 5 = 18$ ft; the tract widens to 60 ft through the amenity block so the 18-ft-deep guest and kiosk bays lie inside it), curb and gutter, 15-mph design speed, no on-street parking? Which department reviews the lane — the City engineer or Gwinnett DOT? And is a sidewalk required on the southwest side for $u < 530$, where 6 of the 14 SW lots front a reach with no walk on their side?	The section sets the lot-depth arithmetic in Q2	A wider public-standard section in a 236-ft strip pushes lot depth below 100 ft → the Q2 fallback
Q5	Table 4.2: culs-de-sac "not permitted except in the most unusual circumstances" , and block widths and lengths not exceeding 600 feet . With a single public frontage and no abutting street at the rear, does a 1,754-ft lane ending in hammerhead (T) turnarounds satisfy the rule? And how does staff measure a block — between street intersections, which is how we report it (594.5 / 570.0 / 580.0 ft , the spacing of the three hammerhead T-intersections at stations 594.5 / 1,164.5 / 1,744.5 ft, every one inside the 600-ft rule and inside the 750-ft IFC dead-end trigger) or between the open-space breaks (the lot-frontage runs, 300 / 500 / 550 ft)?	The strip cannot connect through — Nantucket Dr lots close the NW end. We would rather move the turnaround than argue the measurement	If a circular bulb is required at the terminus, the rear lot count drops by 1–3 from 41 and the terminus green absorbs the bulb
Q6	Stream buffer. Does the City require a field study to establish whether and where a regulated stream begins — the ordinance's spring/seep test or the 25-acre drainage-area point, which lies downstream of this property — before top of bank is located? Who delineates for the City? Every lot, dwelling, driveway, pond and pavement is now screened against all three digitised reaches, not only the on-site one, at the digitised centreline plus a 5.0-ft top-of-bank allowance — so everything is held at ≥ 80 ft for impervious and ≥ 55 ft for disturbance: nearest lot 80.6 ft , nearest dwelling 106.2 ft , nearest driveway 102.6 ft , pond top of bank 80.2 ft , lane pavement 80.5 ft (data/layout.json metrics.stream_clearances_ft)	Condition 9 promises the field study first and the top-of-bank line second. The lot that failed the screen has already been dropped: the slot at u 1,230–1,280 on the southwest side is unlotted and becomes a 5,000-SF stream-setback open-space tract, which is one of the two lots that took the yield from 43 to 41	If the field-delineated top of bank falls farther into the site than the 5.0-ft allowance assumes, the next lots at risk are those nearest the 80.6-ft clearance; the yield stays inside the 40–47 range the conditions offer
Q7	Sewer. Phase 1 uses the existing 8-in main on the property and extends nothing. For Phase 2, a private pump station, private force main or private gravity sewer is not available to us : Gwinnett DWR's <i>Standard Policy for Private Developments: Condominiums, Townhomes and Subdivisions</i> (rev. 9/2018) allows those "only ... for commercial properties under single ownership within a development," a county-owned station fails <i>Developer Pump Station Standards</i> (WSR-24) §1.3.1(A) because gravity is 178 ft away rather than "more than 5,000 feet down gradient," and DWR publishes no grinder-pump or low-pressure-sewer standard at all. The only viable Phase-2 route is a ≈ 178-ft off-site gravity tie to the existing Legends at Parkview main. Does the City read the Suburban-Low policy "Do not further extend sewer in this area" as barring a 178-ft connection to an existing main in the same basin?	This is now a policy-interpretation question, not an engineering choice. Condition 16 binds Phase 2 to a gravity connection only, bars every private pumping alternative, and provides that Phase 2 is not built at all if the easement or the DWR certification is not obtained	Phase 1 (24 lots) still stands alone. If the answer is that the policy bars the tie, the rear 17 lots are not built and the Phase-2 area stays wooded or is re-platted as open space — say so at the hearing rather than discovering it later
Q8	HOPA 55+ as a zoning condition. Will the City accept and enforce a condition that the community operate as housing for older persons under 42 U.S.C. §3607(b)(2)(C) / 24 CFR §100.300–.308 — at 41 units, 33 units must have a resident 55 or older ($0.80 \times 41 = 32.8$; §100.305(g) rounds the fraction in), leaving a cushion of 8 — with the declaration recorded before the first building permit? Does staff want the declaration text with the application, and does the 0-student school finding depend on it?	Condition 1 is the basis for the traffic (LUC 251) and school (0 students) findings	If the City will not enforce an age condition, the covenant still binds the HOA; traffic would be restated at LUC 210 (≈ 40 PM trips) and the school letter would count students
Q9	Fire marshal referral. Will the City refer the plan to the Gwinnett County Fire Marshal at the rezoning stage or only at LDP? We ask for special approval of a 1,754-ft dead end at 22-ft pavement under IFC 2024 as modified by Ga. Comp. R. & Regs. 120-3-3-.04 , Appendix D103.4 (over 750 ft), and we note that Georgia's D107.1 sets the two-access trigger at more than 120 dwelling units , so at 41 units it is not engaged. NFPA 13D sprinklers in every home (condition 5) are offered voluntarily . Can we get the Fire Marshal's concurrence letter before the PC hearing?	A written concurrence removes the largest technical objection at the hearing, and the sprinkler offer is a negotiating chip for the 22-ft width, not a required mitigation	Georgia's D107.1 Exception 3 lists alternatives (increased widths, enhanced radii, D103.6 signage, an additional non-vehicular all-weather access, or the Fire Code Official's written statement), and O.C.G.A. §25-2-12(e)(4) provides a waiver with a 30-day deemed-approval clock
Q10	Disposition of RZ-2025-01 and the §1003-11 bar. Please confirm in writing that RZ-2025-01 was tabled on 2025-08-28 for a defective legal ad, was never heard and was not denied , so the 12-month refiling bar does not apply — and whether it should be formally withdrawn under §1003-10 before this application is accepted	A denial would bar filing for 12 months; a dormant application could be treated as pending	If staff deems it pending, withdraw it in writing before filing (permitted until the Council ad — none ever ran for Council)

#	Question (precise)	Why it matters / what we propose	If the answer is unfavourable
Q11	Which Future Development class do PINs R6123 033 / 015 / 014 / 162 fall in — Suburban-Low or Suburban-Medium? The Future Development Map (p. 52) is a raster with no parcel labels. Single-family cottages and single-family are "Appropriate" in both, but the sewer policies are opposite: Suburban-Low says "Do not further extend sewer in this area" and Suburban-Medium says "Coordinate the expansion of sewer infrastructure to fill gaps"	If any part of the assemblage is Suburban-Medium, the Q7 objection weakens materially	Ask for the class in writing either way
Q12	When will the Comprehensive Plan Amendment be adopted, and will it be adopted before this case is heard? Transmittal was approved 2026-07-13; the Regional Commission's report window closed about 2026-08-23; adoption is available 9/14, 10/12 or 11/9/2026	The application is written to stand either way, but the hearing strategy differs	Plan for the Amendment to be adopted law at the Council hearing
Q13	Does the City adopt Gwinnett DOT's TIS Guidelines for a city zoning case, and what study level does it want? The Guidelines are written for unincorporated Gwinnett under UDO §270-20.8; we are preparing a Level 1 study and commissioning new 24-hour counts because the 2017 GDOT count fails the two-year rule	Determines whether the study is filed with the application or later	If the City wants more than Level 1, the study moves onto the critical path and Cycle B becomes the realistic filing
Q14	Does the pending UDO / zoning-code rewrite change R-2 cottage standards, and will staff ask this case to wait for it? The code diagnostic was before a steering committee on 2026-07-07 and no draft text exists	A request to wait would cost a cycle or more	Ask for it in writing, and ask whether a pending-ordinance doctrine would be applied
Q15	Fee and form mechanics. Does the FY2026-2027 Fee Schedule (Resolution No. 2026-08, adopted 2026-08-31) apply to a 9/25 or 10/30 filing, and is \$1,250 the amount to write the check for? Is the clubhouse entered on the form as "1 accessory community building" under NON-RESIDENTIAL? Does the Director want the site-plan PDF before the filing date for a completeness check under §1003-3.1?	The adopted schedule is days old and not yet posted; the rezoning tier is unchanged at \$1,250 in both schedules, but the counter is the authority	Bring a blank check and the fee schedule printout

Also ask, not counted among the fifteen: the Development Regulations text for sidewalks and the landscape strip on a collector; whether the City requests the GCPS letter and the DWR certification itself; and the current sign or notice fee, if any.

4. What changed versus the 2025 filing (RZ-2025-01)

Topic	RZ-2025-01 (filed July 2025; tabled 2025-08-28)	This application (2026)	Source
Program	"Arcado Springs Mixed-Use Community": 104 condominium units (~1,700 SF each) + 13 commercial buildings, 24,400 SF retail/service/office	41 one-story detached cottage homes on fee-simple 50'-0" × 100'-0" lots (Plan A 1,406 SF / Plan B 1,492 SF conditioned; 21 A and 20 B), 55+ HOPA, clubhouse 2,400 SF, 2 pickleball courts; no commercial	4814_development-summary-report.pdf; data/plans.json
Zoning requested	R-1 → MU (Mixed-Use, §736)	R-1 → R-2 (§402); use "Single-family (cluster-cottage, creative lot configuration)" = P in §602 (no SUP)	ordinance excerpts
Comprehensive Plan	MU on an "Established Residential" parcel; the 2026 Amendment's Suburban-Low chart lists Mixed Use, Multifamily and Retail as Not Appropriate	Single-family cottages and single-family = Appropriate in Suburban-Low (and in Suburban-Medium); Established Residential → R-1, R-2 per §203. The Amendment was transmitted to DCA 2026-07-13 and is not yet adopted	2026 CPA p. 73; 2024 plan printed p. 35
Acreage	"Approximately 9.00-acre" total	9.44 ac deeded (0.99 + 2.00 + 2.00 + 4.45); 9.577 ac by GIS; the RLS survey governs	Gwinnett digest; FACTS.md §1
Legal description	Narrative: "extends eastward for approximately 1,250 linear feet"; sides labelled north = Village Green Ct, south = King David Dr; no bearings or distances	GIS-derived metes and bounds with per-segment bearings and distances (the strip runs N 28°43' W, 1,721.7–1,757.0 ft deep, 234.7–246.4 ft wide; King David Manor on the NE , Legends at Parkview on the SW) — DRAFT until the RLS seals	4818_legal-description_9.00ac.pdf; docs/05-legal-description-DRAFT.md
Site plan basis	MCP dated 8/17/2025 on an unsealed boundary; the program failed the Table 4.6 MU mix as drawn	Generator on the GIS parcel fabric in surveyable local coordinates (1 unit = 1 ft); every lot tested for boundary, buffer, stream setback, frontage ≥ 30 ft, ≥ 3,000 SF and ≥ 50 ft wide; to be re-drawn on the RLS base and sealed by a PE	4813_master-concept-plan.pdf; data/layout.json

Topic	RZ-2025-01 (filed July 2025; tabled 2025-08-28)	This application (2026)	Source
Use mix	Residential + retail/service/office; bike lanes; park-to-park easements	Residential only; greens, creek woods, ponds, the stream-setback tract and the amenity tract = 141,089 SF = 3.24 ac = 33.8 % of the GIS area / 34.3 % of the deeded area in eight common tracts that sum exactly to that figure, of which 13,960 SF is building or pavement (clubhouse roof, court pads, mail kiosk, amenity walks and the hammerhead legs inside the greens), leaving 127,129 SF = 30.5 % green-only	data/layout.json open_space_summary; data/dev-summary-derived.json
Density	104 DU / 9.44 ac ≈ 11.0 du/ac (MU)	4.34 du/ac on 9.44 ac deeded (4.28 on the 9.577-ac GIS acreage) against R-2's maximum 8 and R-1's 4 — 41 ÷ 9.44	layout.json metrics.density_du_ac_deeded/_gis
Buffers	Not stated in the LOI	20-ft undisturbed buffer on all three shared lines , in a recorded easement under §313(1), with one reduction requested — the southwest entrance curb return, where the buffer is reduced by 2'-0" to a residual 18'-0" over a plan area of 0.1 SF . Plus 41,000 SF of buffer easement inside the 41 lots, not counted in the open space above	data/layout.json metrics.sw_curb_return_buffer_encroachment_ft/_sf; data/voluntary-conditions.md 4; docs/03 §5
Traffic	No TIS filed; order-of-magnitude ≈ 2,030 daily / ≈ 214 PM (LUC 220 + 822)	ITE 11th ed. LUC 251: 152–177 daily, 10.7–16.0 PM peak (12.3 at the FACTS rate of 0.30 per unit; 8.2–13.9 AM) ≈ 5.8 % of the 2025 concept's 213.8 PM trips — and a Level 1 TIS is required and will be filed , with new 24-hour counts	data/dev-summary-derived.json trips_251_*; docs/08 Memo A
Schools	GCPS letter (July 2025): +57 students (Camp Creek ES +25, Trickum MS +13, Parkview HS +19) into a cluster with two over-capacity schools	0 students (HOPA covenant, 33 of 41 units must house a resident 55 or older); request a fresh GCPS letter	4817_school-impact-analysis.pdf; Memo F
Impervious / stormwater	Hydrology sheet: 235,388 SF impervious (55.4 %), 3 basins, 74,167 cf detention by the 10,000-cf/ac rule	184,148 SF = 44.1 % of the GIS area / 44.8 % of the deeded area — a 21.8 % reduction on the 2025 sheet's 235,388 SF; disturbed area 7.54 ac (it had been sized on 4.4, which is why the basins were enlarged and a lot was lost); required detention 75,410 cf on the 10,000-cf-per-disturbed-acre screening rate with the runoff-reduction volume taken as zero, or 59,858 cf if the 15,552-cf RRV credit is allowed; 2 dry ponds hold 77,863 cf as drawn at 6-ft depth (33,129 + 44,734) = 103 % of the no-credit requirement ; WQv 18,659 cf ; the PE's GCSWMM routing governs	data/layout.json stormwater_impervious_summary; docs/02 §5.3
Sewer	Capacity request filed 2025 (stale-dated)	Phase 1 gravity to the existing on-site main — no extension ; Phase 2 gravity only , a ≈ 478-ft line with ≈ 178 ft off site, no private pump station or grinder pumps (DWR policy), DWR certification to be re-requested for 10,670 gpd (41 × 250 gpd + 420 gpd clubhouse; Phase 1 6,420 gpd, Phase 2 4,250 gpd)	data/dev-summary-derived.json adf_total_gpd; Memo B; condition 16
Conditions offered	None recorded in the LOI	18 voluntary conditions , including 55+ HOPA (33 of 41 units), a 47-unit cap, one story with a 24-ft ridge, a 20-ft buffer with one disclosed 2-ft reduction, gravity-only sewer, a Level 1 TIS with new counts, and NFPA 13D sprinklers offered voluntarily — all conformed to the 41-lot layout on 2026-09-03 (item 14)	data/voluntary-conditions.md
Notice / process	Tabled for a defective Gwinnett Daily Post ad and sign; never heard; no denial → no §1003-11 bar (VERIFY in writing)	Notice audit N1–N9 (§2.2); attend both hearings; no withdrawal after the Council ad	PC minutes 2025-08-28

5. Budget roll-up and 12-week critical path

5.1 Budget (planning allowances — VERIFY each with a quote)

Line	Low	High	Lead time	Note
Application fee — Rezoning, 5.0–9.9 ac	\$1,250	\$1,250	at filing	FY2026-2027 Fee Schedule, Resolution No. 2026-08, adopted 2026-08-31 (Ord. 2023-603 §1003-4.1: the fee is "as established by resolution of the City Council"). The tier is unchanged from FY25-26. Non-refundable; check payable to City of Lilburn. Confirm at the counter — the schedule is days old and not yet posted
Boundary survey + sealed metes-and-bounds legal description (GA RLS); add the sewer-invert survey and Arcade Rd sight distance to the scope	\$8,000	\$18,000	3–6 wks	Planning allowance — VERIFY with two RLS quotes; the invert and sight-distance add-ons may price separately

Line	Low	High	Lead time	Note
Master Concept Plan sealed by a Georgia PE (site plan on the survey base; preliminary lane, sewer and pond design; DWR capacity request)	\$8,000	\$25,000	2–4 wks after the survey	Planning allowance — scope is the rezoning concept plan only, not LDP construction drawings
Level 1 Traffic Impact Study (required — Gwinnett DOT 2023 Guidelines; the exemption is 7 lots, not 21 trips)	\$6,000	\$15,000	3–5 wks	No longer a \$0 low case. A Level 1 study is document-only — no operations analysis, no turn-lane warrant — so it should price at the bottom of the allowance. VERIFY with a written proposal
New 24-hour traffic counts on Arcado Rd (GCDOT-approved contractor)	VERIFY	VERIFY	schedule in week 1	The 2017 GDOT count (station 135-6689, 14,800 AADT) fails the Guidelines' two-year currency rule. Not priced in package data — obtain a quote; excluded from the totals below
Attorney — purchase contract or owner consent for R6123 014 and 162, LOI and conditions review, HOPA covenant outline, notice audit, hearing representation	\$7,500	\$25,000	start week 1; through Council	Planning allowance — VERIFY with an engagement letter; hearing representation drives the high end
Architectural elevations and renderings (Instruction item 11)	\$3,000	\$15,000	2–4 wks	Sheets A-1.1, A-1.2, A-2.1, A-2.2, A-2.3, A-3.0 , A-4.0 and A-4.1 and twelve perspectives are already in the package as owner-prepared illustrative work, and item 11a is issued, so the architect's scope is now review and seal only — re-quote on that reduced scope, which should price at or below the bottom of the range
Total of priced lines	\$33,750	\$99,250		Low = survey, PE and architect at the bottom of their ranges with a bottom-of-range Level 1 study; high = every line at the top with full attorney representation

Contingent land-use fees (FY2026-2027 schedule) — not in the totals, but budget for them:

Contingency	Fee	When it bites
Applicant-requested tabling after the public hearing is advertised	50 % of the original application fee = \$625	Exactly the risk in the Cycle A / Cycle B decision above — if the survey slips after the ad runs, tabling is not free
Waiver of Development Regulations	\$300	Private-street or lane-width relief (Q4)
Modification of Development Regulations	\$200 per modification requested	Same
ZBA public hearing (variance)	\$500 , plus \$25 for each additional variance on the same property	The \$1005 lot-depth variance fallback (Q2)

Not priced and excluded from the totals (VERIFY): the Gwinnett DWR sewer capacity certification (no fee is stated on the Rev. 07/2023 form — confirm with DWR, 678-376-7026); Gwinnett DOT access and driveway-permit pre-coordination (no fee expected at the rezoning stage; the permit fee comes later); the GCPS school-impact letter (requested by the City; no applicant fee expected); a notary for four certifications; stream top-of-bank field delineation (may fold into the survey or a separate environmental scope); geotechnical rock probes at the two pond sites, which should be ordered before the pond volumes are fixed; printing (one full-size site plan, 11 × 17 reductions, courtesy 8.5 × 11 sets, tear sheets); and the community record (website update, neighbour-meeting notices, sign photographs). Later-stage costs (\$1106 site & design review, LDP at \$40/disturbed ac + NPDES \$80/ac on **7.54 disturbed acres**, the DOT driveway permit, the tree survey, construction documents) are outside this rezoning budget.

5.2 Twelve-week critical path (week 1 = Monday 08/31; Cycle A with the Cycle-B branch)

Wk	Dates	Tasks	Owner	Gate / deliverable
1	08/31–09/04	Done by Thu 09/03: the concept plan re-issued at 41 lots (turnarounds at stations 594.5 / 1,164.5 / 1,744.5 ft, 6-ft pond basins holding 77,863 cf, real house footprints, entrance curb returns, all three stream reaches screened) with <code>tools/dev_summary_calcs.py</code> and <code>tools/hoa_budget.py</code> re-run behind it; Sheet A-3.0 drawn , which closes item 11a; Sheet C-1.0 issued; all twelve perspectives generated; docs/00, docs/09 and docs/13 written; the voluntary conditions conformed; the binder rebuilt. Still to do this week: order the RLS survey (boundary, acreage, the 234.7–246.4-ft width at every lot row, sewer inverts at the u ≈ 272 and Legends manholes, stream top of bank, Arcado Rd sight distance) — the 3–6-week clock has not started, and it is the critical path; engage the attorney (014/162 contract or written consent; Declaration drafting from docs/13); request the pre-application date; brief the PE (concept-plan seal scope, DWR capacity request on the "Pre-Rezoning" type) and the traffic engineer (Level 1 study + order the 24-hour counts)	Owner	Signed RLS proposal with a delivery date; pre-app booked; counts scheduled
2	09/07–09/11	(Labor Day 09/07.) Pre-application conference — the fifteen questions of S3; record answers in <code>verify/preapp-notes.md</code> ; update <code>FACTS.md</code> . PE submits the DWR sewer capacity request; PE/RLS request the DOT access determination. Attorney reviews the LOI, the 18 conditions and the criteria responses. Ask the Director to request the GCPS letter and to confirm the Oct–Dec hearing calendar	Owner, PE, attorney	Pre-app notes; DWR and DOT requests logged; hearing dates confirmed

Wk	Dates	Tasks	Owner	Gate / deliverable
3	09/14–09/18	Survey fieldwork complete (fast case). Re-run tools/siteplan.py on the survey rings and the pre-application answers, then re-run tools/dev_summary_calcs.py, tools/hoa_budget.py and all four checkers behind it — if the surveyed width moves, the lot count moves again and every document must be re-conformed ; PE drafts the sealed concept plan; architect reviews and seals A-1.1 through A-4.1; traffic engineer delivers the Level 1 study. Attorney redlines docs/13 (\$10 checklist). Schedule the notary sitting with the Mendez / Roblero owners	RLS, PE, architect, traffic engineer	Draft sealed concept plan; sealed elevation set; Level 1 study
4	09/21–09/25	Go/no-go 09/18 : sealed survey and legal description in hand, 014/162 consent executed, concept plan sealed, elevation set sealed (item 11a is already issued), Level 1 study delivered, all four checkers in item 26 passing , PDF binder rebuilt → assemble the package (items 1–26), notarize (4 certifications), re-pull the adjoining-owner list, print one full-size copy and the reductions, e-mail the PDF. File Fri 09/25/2026	Owner	Filed application, receipt, case number
5	09/28–10/02	N1 review the draft ad text before 09/29; N2–N3 tear sheets and day counts on 09/29. Update the public website from the 2025 MU concept to this proposal. Set neighbour-meeting dates	Owner, attorney	Notice folder started
6	10/05–10/09	Conflict-of-interest disclosure by 10/05 . N4–N6 on 10/07: photograph the sign, verify the mailing list, count 15 days. Neighbour meeting 1 (King David Manor). Follow up the DWR and DOT responses	Owner	COI filed; sign photograph; mailing confirmation
7	10/12–10/16	Answer staff-report questions within 48 hours; deliver the Fire Marshal concurrence request; neighbour meeting 2 (Legends at Parkview, Nantucket). N7 agenda check. Weekly sign photograph	Owner, PE	Responses to staff; meeting sign-in sheets
8	10/19–10/23	PC work session 7:00 PM and Planning Commission hearing Thu 10/22/2026 7:30 PM (confirm the date) — applicant present with counsel; present the conditions, traffic (12.3 PM trips and the Level 1 study), schools (0), buffers (20 ft with the one 2-ft entrance reduction to 18'-0") and sewer (the existing main, no extension in Phase 1)	Owner, attorney	PC recommendation
9	10/26–10/30	Revise the conditions or plan per the PC recommendation (no unit-count increase). Cycle-B branch : if the go/no-go failed in week 4, this is the Fri 10/30/2026 filing with the completed survey (the 6-week case delivers ≈ 10/11)	Owner, PE	Revised condition set; or the Cycle-B filing
10	11/02–11/06	Council work-session materials; re-photograph the sign (still ≥ 15 days before Council — posted 10/07 = 33 days). Cycle B: N1–N3 on 11/03	Owner	Council packet
11	11/09–11/13	City Council hearing Mon 11/09/2026 7:30 PM (confirm the date) — decision. Cycle B: COI by 11/09; N4–N6 on 11/11	Owner, attorney	Ordinance / conditions of approval
12	11/16–11/20	Record the conditions; order the LDP-stage work (geotechnical rock probes at both pond sites, tree survey, stream delineation if not in the survey, DWR route design); instruct counsel to draft the Declaration, Articles, Bylaws and HOPA Policies from docs/13. Cycle B: PC 11/26 (subject to change) → Council 12/14 (weeks 13–15)	Owner	Post-approval task list

Critical path: RLS survey (3–6 wks) → PE re-draw and seal (2–4 wks) → filing. At the fast end (3 + ½ wk) Cycle A holds; at the slow end (6 + 2 wks) only Cycle B does. **As of 2026-09-03 the survey has not been ordered, so the fast end already means the whole 3-week case with no slack.** The Level 1 traffic study (3–5 wks, counts first) runs alongside and must finish before the go/no-go; item 11a is off the path, having been issued on 2026-09-03; the attorney, DWR, DOT and GCPS items remain off it.

Statements of consistency in this document are preliminary: each "appears consistent with" finding in the package rests on GIS geometry, USGS topography, ordinance excerpts and the 2026-09-03 external re-verification, and is to be confirmed by the sealed survey, the PE's plan and the Planning Director's answers at the pre-application conference.

***Disclaimer:** This is an AI-generated analysis for preliminary planning purposes. All findings must be verified by a licensed professional before use in design, permitting, or regulatory submissions.*